

**Old Currituck Jail and Courthouse  
Exterior Restoration – Phase One  
Currituck, NC  
Bidding Tuesday, March 5 at 3:00 PM**

**Addendum No. Two**

**Drawings**

Sheet A100 Floor Plans

Detail 1 – New First Floor Plan

1. The new 6” dia. Schedule 40 PVC sleeve for future mechanical is part of this project.

S101 Structural Drawing Plan Sheets

Detail 01 – Jail Foundation Plan

1. The correct allowable load capacity of the helical pier is 56 kips.
2. Use a bid depth of 20’ – 0” for helical piers.

Detail 02 – Jail Attic Framing Plan

1. The note “(2) new mech. units in attic. (assumed weight = 750#)” is for informational purposes only. There are no mechanical units in this project.

S103 Structural Details

1. There is no geotechnical report available for this site.
2. A. B. Chance is an acceptable manufacturer for the foundation underpinning system.

HagerSmith Design, PA  
27 February 2013